

HOUSING AUTHORITY of the BIRMINGHAM DISTRICT

METROPOLITAN GARDENS
HOPE VI GRANT PROGRAM

PROGRESS REPORT
April 2006

Program Managers _____

BOULEVARD GROUP INC.

484 Boulevard SE
Atlanta, GA. 30312

Tel. 404.622.7879
fax 404.622.9395

2323 – 1st Avenue North
Birmingham AL 35203

Tel. 205.327.2702
fax 205.327.2704

May 17, 2006

PARK PLACE DOWNTOWN NORTHWEST

HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT

PROGRESS REPORT No. 69
April 2006

TABLE OF CONTENTS

SECTION 1

Park Place Status Reports

- I. Home Ownership Program
- II. Park Place - Project Progress Overview
 - A Demolition Project
 - i. Phase 1 Demolition and Phase 2a Demolition
 - ii. Demolition of Block 'A'
 - B Project Construction Progress
 - i. Infrastructure-Street Improvements Project-Sanitary Sewer Project
 - ii. Infrastructure-Street Improvements Project-Sanitary Sewer Project (Phase II)
 - iii. Phase I New Rental Units Construction
 - iv. Phase II New Rental Units Construction
 - v. Phase 1 Site Remediation Project Blocks B south, C, F west
 - vi. Phase 2 Site Remediation Project Blocks D, E, F east
 - vii. MBE/DBE and Section 3 Participation
 - C Property Management Recap
 - D Phase 3 Design Development and Construction Documents
 - E Developer Work in Progress
 - F Approvals Status
 - G Project Related Meetings
 - H Document Submissions and Notices
 - I Key Project Issues

SECTION 2

Off-Site Development Status Reports

- I. Off-Site Development - Project Progress Overview
 - A Project Related Meetings
 - B Document Submissions and Notices
 - C Key Project Issues

SECTION 3

Grant Program Financial Status - Status Reports

SECTION 4

Appendix

PARK PLACE DOWNTOWN NORTHWEST

HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT

PROGRESS REPORT No. 69
April 2006

SECTION 1 STATUS REPORTS

I. HOME OWNERSHIP PROGRAM

April 2006

ReMax scope of services contract, to locate and identify other potential properties for homeownership sites/acquisition, has been executed.

In Mason City, additional property appraisals have been clarified and the HABD, has been continuing to make offers to homeowners, and identifying additional properties for acquisition. To date six properties have been acquired.

In Southhampton, the contractor has been issued a notice to proceed on the construction of nine homes, in association with the HABD lease/purchase program. The contractor has framed four units and the project is 10% behind schedule.

The HABD Home Ownership program is continuing. The staff is working to solicit for additional persons for the program.

II. PARK PLACE - PROJECT PROGRESS OVERVIEW

April 2006

A Demolition Project

- i. **Phase 1 Demolition and Phase 2A Demolition**, Blocks B, C, D, E, F work is complete and Close-out and final payments have been processed.
- ii. **Demolition of Block 'A'** is complete. Close-out and final payments have yet to be processed.
 1. **Payment Applications:**
None submitted.

B Project Construction Progress

- i. **Infrastructure-Street Improvements Project-Sanitary Sewer Project:**
The first phase of the Infrastructure improvements has been completed.

The as-built drawings are being prepared prior to close out of this phase.
- ii. **Infrastructure-Street Improvements Project-Sanitary Sewer Project (Phase II):**
Dunn Construction Company was procured to provide services and a Notice to Proceed was issued, effective May 31, 2005.

Infrastructure services were minimized during this period due to coordination with the rental unit's construction activity.

1. **Payment Applications:**
None submitted.

PARK PLACE DOWNTOWN NORTHWEST

HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT

PROGRESS REPORT No. 69
April 2006

SECTION 1 STATUS REPORTS

iii. **Phase I - New Rental Units Construction;**

1. **Construction Progress** – Approximately 100% complete, based on the total construction contract value;

Block 'B' - South

- o 100% Complete

Block 'C' - North

- o 100% Complete

Block 'C' - South

- o 100% Complete

Block 'F' - West

- o 100% Complete

2. **Payment Applications:**

Phase I – Housing Pay Application No. 21, Release of 50% Retainage

iv. **Phase II - New Rental Units Construction;**

1. **Construction Progress** – Approximately 72% complete, based on the total construction contract value;

Contractual Date of Substantial Completion – August 30, 2006

Block 'D'

Building 10 (Type 3C)

- o Masonry - 10%
- o Roofing – 95%
- o Doors – 30%
- o Appliances – 10%

Building 11 (Type 04)

- o Finish Carpentry – 8%
- o Roofing – 80%
- o Doors – 30%
- o Drywall – 15%
- o Appliances – 5%

Building 12 (Type 3C)

- o Roofing - 90%
- o Doors – 30%
- o Drywall – 15%
- o Appliances – 10%

Building 13 (Type 3C)

- o Masonry - 20%
- o Roofing - 90%
- o Doors – 30%
- o Drywall – 15%
- o Appliances – 10%

- o Plumbing & Hot Water – 75%
- o Air Conditioning – 80%
- o Electrical – 70%

- o Plumbing & Hot Water – 75%
- o Air Conditioning – 70%
- o Electrical - 70%

- o Plumbing & Hot Water - 65%
- o Air Conditioning – 80%
- o Electrical – 43%

- o Plumbing & Hot Water – 65%
- o Air Conditioning – 80%
- o Electrical – 43%

PARK PLACE
DOWNTOWN NORTHWEST

**HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT**

**PROGRESS REPORT No. 69
April 2006**

**SECTION 1
STATUS REPORTS**

Building 14 (Type 3C)

- Roofing - 90%
- Doors – 30%
- Drywall – 15%
- Appliances – 10%

Building 15 (Type 08)

- Roofing – 90%
- Drywall – 15%
- Appliances – 3%
- Windows – 100%

Building 16 (Type 04)

- Roofing - 95%
- Doors – 30%
- Drywall – 15%
- Appliances – 5%

Block 'E'

Building 04 (Type 03)

- Finish Carpentry – 100%
- Doors – 100%
- Painting & Decorating – 70%
- Appliances – 20%

Building 05 (Type 06)

- Finish Carpentry – 100%
- Roofing – 98%
- Doors – 100%
- Drywall – 100%
- Painting & Decorating – 45%

Building 06 (Type 3A)

- Masonry – 95%
- Finish Carpentry – 88%
- Roofing – 95%
- Doors – 100%
- Painting & Decorating – 67%

Building 07 (Type 3A)

- Masonry – 75%
- Rough Carpentry – 98%
- Finish Carpentry – 64%
- Roofing – 95%
- Doors – 100%
- Painting & Decorating – 67%

- Plumbing & Hot Water – 40%
- Air Conditioning – 70%
- Electrical – 43%

- Plumbing & Hot Water - 75%
- Air Conditioning – 70%
- Electrical – 70%

- Plumbing & Hot Water - 75%
- Air Conditioning – 75%
- Electrical – 65%

- Plumbing & Hot Water – 95%
- Air Conditioning – 95%
- Electrical – 95%

- Appliances – 5%
- Plumbing & Hot Water – 90%
- Air Conditioning – 90%
- Electrical – 90%

- Appliances – 10%
- Plumbing & Hot Water – 75%
- Air Conditioning – 75%
- Electrical – 75%

- Appliances – 10%
- Plumbing & Hot Water – 75%
- Air Conditioning – 80%
- Electrical – 75%

PARK PLACE DOWNTOWN NORTHWEST

HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT

PROGRESS REPORT No. 69
April 2006

SECTION 1 STATUS REPORTS

Building 08 (Type 04)

- Masonry – 95%
- Doors – 100%
- Painting & Decorating – 50%
- Appliances – 5%
- Plumbing & Hot Water – 90%
- Air Conditioning – 90%
- Electrical – 90%

Building 09 (Type 04)

- Finish Carpentry – 85%
- Masonry – 5%
- Roofing – 98%
- Doors – 27%
- Drywall – 95%
- Appliances – 5%
- Plumbing & Hot Water – 75%
- Air Conditioning – 80%
- Electrical – 75%

Block 'F' - East

Building 1 (Type 3C)

- Finish Carpentry – 100%
- Masonry – 100%
- Cabinets – 100%
- Painting & Decorating – 90%
- Appliances – 50%
- Plumbing & Hot Water – 98%
- Air Conditioning – 98%
- Electrical – 98%

Building 2 (Type 3)

- Finish Carpentry – 100%
- Masonry – 100%
- Cabinets – 98%
- Doors – 100%
- Appliances – 45%
- Plumbing & Hot Water – 98%
- Air Conditioning – 98%
- Electrical – 98%

Building 3 (Type 3C)

- Finish Carpentry – 100%
- Masonry – 100%
- Painting & Decorating – 45%
- Appliances – 39%
- Plumbing & Hot Water – 98%
- Air Conditioning – 98%
- Electrical – 98%

2. Payment Applications:

Phase II – Housing Pay Application No. 13

v. Phase 1 Site Remediation Project Blocks B south, C, F west

Funds for the Site Preparation Project are included within the HABD Capital Funds commitment for Demolition - Site Preparation pursuant to the Master Developer Agreement, Exhibit D. The project contract is a GMP construction contract in the amount of \$680,000.00 for construction plus MGD construction management fees. Construction services have been completed.

PARK PLACE
DOWNTOWN NORTHWEST

**HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT**

**PROGRESS REPORT No. 69
April 2006**

SECTION 1
STATUS REPORTS

vi. Phase 2 Site Remediation Project Blocks D, E, F east

Site Remediation services related to the Phase 2 development has been completed. The project contract was a GMP construction contract in the amount of \$ 1,084,000.00 for construction plus MGD construction management fees. Construction services have been completed.

vii. MBE/DBE and Section 3 Participation

The following is a breakdown of MBE/DBE/Section 3 company's participation in the various active project segments. The contractor will be updating this information to the HABD on a quarterly basis. This update is current as of April 2006.

| | <u>Participating Companies</u> | <u>% of Total Contract Value</u> |
|--|------------------------------------|--------------------------------------|
| Housing Construction Services – Phase II | | |
| MBE Entities | 33% | 16.2% |
| Section 3 Entities | 31% | 11.6% |
| Local Companies | N/A% | N/A% |

C Property Management Recap

The Property Manager reports that speculative traffic/activity continues to be strong. In excess of one hundred persons continue to either call or visit the property each month. Upon issuance of the PTO (Permission To Occupy) certification from the HUD inspector, the keys to the units are released to the property manager from the contractor. All of the phase I, one hundred ninety-seven units have been released to the property manager.

Buildings acquired from the contractor;

Phase I: Buildings 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17 & Leasing Center

Phase II: First building/units availability is May 2006.

Occupied Units: One hundred eighty-four, of the one hundred ninety-seven units are currently occupied (93% occupied).

D Phase 3 Design Development and Construction Documents

The development of financial and design strategies towards implementation of the Block 'A' and Block 'B' North revitalization's are currently being modified by the Development team. The Development team has procured an Architect to assist in their planning process and a pre-development budget from the developer is expected to be submitted. The Development team submitted a tax credit application to the AHFA, for phase 3.

E Developer Work in Progress

MGD is currently focused on the following activities:

- i. Close-out of Phase I, Building Construction Project.
- ii. Phase II, Infrastructure Project Construction services.
- iii. Phase II, Building Construction Project.
- iv. Phase III Block 'A' & Block 'B' North Development.

PARK PLACE
DOWNTOWN NORTHWEST

**HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT**

**PROGRESS REPORT No. 69
April 2006**

**SECTION 1
STATUS REPORTS**

- v. Phase III Tax Credit Application submittal status.
- vi. Coordination with City of Birmingham Parks and Recreation Department, and vicinity entities regarding Marconi Park.
- vii. Property Management services, including marketing, maintenance and coordination/interaction with residents.

F Approvals Status

- i. Phase III Tax Credit Application / Award of Tax Credits

G Project Related Meetings

April 10

Owner Architect Contractor (OAC) Update Meeting: HABD / MGD / Contractor / Architect / PMT

Progress Review Meeting: MGD / PMT

April 17

HABD Board of Commissioners Meeting: HABD / PMT

April 19

HABD Progress Review Meeting: HABD Executive / HABD Specialists / MGD / PMT

April 24

Phase II Housing Pay Application Review Meeting: HUD / HABD / Design Team / MGD / PMT

April 25

Owner Architect Contractor (OAC) Update Meeting: HABD / MGD / Contractor / Architect / PMT

Progress Review Meeting: MGD / PMT

April 26

Project Monthly Executive's Meeting: HABD / MGD / PMT

H Document Submissions and Notices

- o March Progress Report submitted to HABD by PMT.
- o Park Place Pay Applications
 - Phase I – Housing Pay Application No. 21
 - Phase II – Housing Pay Application No. 13

I Key Project Issues

- i. Phase 2 Infrastructure Project –Construction Services Phase.
- ii. Phase 2 Housing Units Project –Construction Services Phase.
- iii. Home Ownership Program
- iv. Phase 3 – Tax Credit Application
- v. Block 'A' & Block 'B' North conceptual design coordination.

PARK PLACE
DOWNTOWN NORTHWEST

HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT

PROGRESS REPORT No. 69
April 2006

SECTION 2
STATUS REPORTS

III. OFF-SITE DEVELOPMENT - PROJECT PROGRESS OVERVIEW

April 2006

I. Off-Site Development - Project Progress Overview

The RFP was released and forwarded to potential proposers, September 8, 2004, with the Pre-proposal Conference, held on September 23rd. Ten proposer entities were represented at this meeting. One proposal was received on September 30, 2004, from Pennrose Properties, LLC/Formation Methods, LLC (P/FM). The Master Development Agreement was executed on September 13, 2005.

The Developer is currently refining the Project Master Plan, identifying parcels for acquisition; coordinating with the City their possible assistance to acquire parcels and participation in this project, prioritizing parcels based on an implementation schedule and anticipated cost to acquire. P/FM is also preparing a project budget, schedule and phasing plan.

The Developer is also researching site opportunities on a parcel of land owned by single entity in the south Birmingham metro area.

A Project Related Meetings

April 12

Project Planning Session/Conference Call: HABD / P-FM / PMT

April 17

HABD Board of Commissioners Meeting: HABD / PMT

April 19

HABD Progress Review Meeting: HABD Executive / HABD Specialists / MGD / PMT

April 26

Project Monthly Executive's Meeting: HABD / PFM / PMT

B Document Submissions and Notices

- o None submitted

C Key Project Issues

- i. Project Budget
- ii. Acquisition Plan / Land Acquisitions
- iii. Development Plan
- iv. Amended Revitalization Plan

PARK PLACE
DOWNTOWN NORTHWEST

HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT

PROGRESS REPORT No. 69
April 2006

SECTION 3
STATUS REPORTS

IV. GRANT PROGRAM FINANCIAL STATUS

The PMT, Project Accountant, Dennis Mobley, continues to monitor the overall project financial status through HABD Finance Department. To date expenditures are in compliance with Approved Predevelopment Budget expectations for Relocation, HABD Administration, Program Management fees and MGD costs including: Demolition, Infrastructure, MGD project management, Pre-Development Loan Agreement pertaining to Third Party Costs and Advance against Developer Fees.

- Phase II – Housing Pay Application No. 13
- Phase I – Housing Pay Application No. 21

PARK PLACE
DOWNTOWN NORTHWEST

**HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT**

**PROGRESS REPORT No. 69
April 2006**

SECTION 4
APPENDIX

- HUD HOPE VI REVITALIZATION GRANT PROGRAM: FINANCIAL SUMMARY REPORT, reporting period; 1st Quarter, Calendar Year 2006

- SITE UPDATE PHOTOS.

- KEY PROJECT ACTIVITIES SCHEDULE, 30 April 06.

- 60-DAY WORK IN PROGRESS SCHEDULE, updated to 30 April 06.

- PARK PLACE: PHASE 2 PROJECT IMPLEMENTATION SCHEDULE, updated to 30 April 06.