

HOUSING AUTHORITY of the BIRMINGHAM DISTRICT

METROPOLITAN GARDENS
HOPE VI GRANT PROGRAM

PROGRESS REPORT
OCTOBER 2008

Program Managers _____

BOULEVARD GROUP INC.

484 Boulevard SE
Atlanta, GA. 30312

Tel. 404.622.7879
fax 404.622.9395

2323 – 1st Avenue North
Birmingham AL 35203

Tel. 205.327.2702
fax 205.327.2704

November 3, 2008

PARK PLACE
GLENBROOK AT OXMOOR

HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT

PROGRESS REPORT No. 100
October 2008

TABLE OF CONTENTS

SECTION 1 Executive Summary

SECTION 2 Park Place Status Reports

- I. Home Ownership Program
- II. Park Place - Project Progress Overview
 - A Demolition Project
 - i. Phase 1 Demolition and Phase 2a Demolition
 - ii. Demolition of Block 'A'
 - B Project Construction Progress
 - i. Infrastructure-Street Improvements Project-Sanitary Sewer Project
 - ii. Infrastructure-Street Improvements Project-Sanitary Sewer Project (Phase II)
 - iii. Phase 1 Site Remediation Project Blocks B south, C, F west
 - iv. Phase 2 Site Remediation Project Blocks D, E, F east
 - v. Phase I New Rental Units Construction
 - vi. Phase II New Rental Units Construction
 - vii. Phase III 76-unit Mid-rise Building
 - C Property Management Recap
 - D Developer Work in Progress
 - E Approvals Status
 - F Project Related Meetings
 - G Document Submissions and Notices
 - H Key Project Issues

SECTION 3 Glenbrook at Oxmoor Status Reports

- I. Glenbrook At Oxmoor - Project Progress Overview
 - A Approvals Status
 - B Project Construction Progress
 - i. Phase I New Rental Units Construction
 - C Project Related Meetings
 - D Document Submissions and Notices
 - E Key Project Issues

SECTION 4 Grant Program Financial Status - Status Reports

SECTION 5 Appendix

PARK PLACE GLENBROOK AT OXMOOR

HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT

PROGRESS REPORT No. 100
October 2008

SECTION 1 EXECUTIVE SUMMARY

PROJECT PROGRESS OVERVIEW

- **Property Management Recap**

Occupied Units:

Phase I: One hundred eighty-three of the one hundred ninety-seven units are currently occupied / 92% occupied.

Phase II: One hundred eighty-seven, of the available one hundred ninety-eight are currently occupied / 95% occupied.

Phase III: Seventy-three of the available seventy-six units are currently occupied / 97% occupied.

Marconi Park

As suggested by the Park Board, a committee is being established to determine a best future usage and programming for the Park. An initial meeting of this committee is being coordinated by the Park Board and scheduled to be held Nov. 10th.

Glenbrook at Oxmoor

- **Phase I**

- **Project Construction Progress**

Phase I - New Rental Units Construction;

- **Construction Progress** – The project contains six rental unit buildings and a management building. The project is 36% complete, NTP issued June 15, 2008, 357 day construction services contract.

- **Phase II**

- Regarding the Phase II AHFA tax credit application, the AHFA Board denied award of tax credits at the June 17th Board meeting for this cycle of credits. The Developer has submitted an out-of-cycle application for tax credits and has been again denied tax credits for this development phase.

Attached is a Project Update memorandum from the developer, providing a status regarding all phases of project development.

PARK PLACE GLENBROOK AT OXMOOR

HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT

PROGRESS REPORT No. 100
October 2008

SECTION 2 STATUS REPORTS

I. HOME OWNERSHIP PROGRAM

October 2008

In Mason City, three separate initiatives are in progress;

- ❖ Phase A, a four house construction procurement with BRIC Construction providing services, the contract was executed in August 2007. BRIC has the four houses framed and closed-in with interiors framed and drywall installed. The project sequencing was scheduled to be completed by June 30, 2008. HABD staff is currently pursuing a remedy regarding this contractor due to lack of substantial progress, as the project is now several weeks behind schedule.
- ❖ Phase B, a sixteen (16) house construction solicitation IFB was issued and KSH was the recommended contractor to be awarded this contract. The contract has been fully executed and the NTP issued. The contractor has completed site clearing and grading on several lots. The contractor is revising his schedule due to delays in the installation of the footings and foundation walls.
- ❖ Phase C, is the identification of an additional six to ten lots by HABD staff, for a third construction phase. The staff is currently verifying ownership criteria; property appraisals have been received and offers are being made to property owners.

In Southhampton, all of the houses have been certified as substantially complete and City of Birmingham Certificates Of Occupancy have been issued. All nine houses have closed.

The HABD Home Ownership program is continuing. The staff is working to solicit for additional persons for the program and marketing the houses just recently completed.

II. PARK PLACE - PROJECT PROGRESS OVERVIEW

October 2008

A Demolition Project

- i. **Phase 1 Demolition and Phase 2A Demolition**, Blocks B, C, D, E, F work is complete and Close-out and final payments have been processed.
- ii. **Demolition of Block 'A'** is complete. Close-out and final payments have been processed.

B Project Construction Progress

- i. **Infrastructure-Street Improvements Project-Sanitary Sewer Project:**
The first phase of the Infrastructure improvements has been completed. Close-out and final payments have been processed.
- ii. **Infrastructure-Street Improvements Project-Sanitary Sewer Project (Phase II):**
Dunn Construction Company was procured to provide services and a Notice to Proceed was issued, effective June 31, 2005. Services are 100% complete. Close-out and HABD final payments have been processed.

PARK PLACE
GLENBROOK AT OXMOOR

HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT

PROGRESS REPORT No. 100
October 2008

SECTION 2
STATUS REPORTS

iii. Phase 1 Site Remediation Project Blocks B south, C, F west

Funds for the Site Preparation Project are included within the HABD Capital Funds commitment for Demolition - Site Preparation pursuant to the Master Developer Agreement, Exhibit D. The project contract is a GMP construction contract in the amount of \$680,000.00 for construction plus MGD construction management fees. Construction services have been completed.

iv. Phase 2 Site Remediation Project Blocks D, E, F east

Site Remediation services related to the Phase 2 development has been completed. The project contract was a GMP construction contract in the amount of \$1,084,000.00 for construction plus MGD construction management fees. Construction services have been completed.

v. Phase I - New Rental Units Construction;

Construction Status - 100% complete. Close-out and HABD final payments have been processed. Final Endorsement closing with FHA occurred on May 25, 2007.

vi. Phase II - New Rental Units Construction;

Construction Status – 100% complete. Close-out and HABD final payments have been processed. Final Endorsement closing with FHA occurred on July 17, 2008.

vii. Phase III – 76 Unit Mid-Rise Building Construction;

Construction Status - 100% complete. Close-out and HABD final payments were processed in September.

C Property Management Recap

The Property Manager reports that speculative traffic/activity continues to be strong. All of the phase I, one hundred ninety-seven units, the phase II, one hundred ninety-eight units and the seventy-six unit mid-rise are being managed by the property manager.

Buildings being managed by the property manager;

Phase I: Buildings 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17 & Leasing Center

Phase II: Buildings 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16.

Phase III: Mid-rise Building

Occupied Units:

Phase I: One hundred eighty-three of the one hundred ninety-seven units are currently occupied / 92% occupied.

Phase II: One hundred eighty-seven, of the available one hundred ninety-eight are currently occupied / 95% occupied.

Phase III: Seventy-three of the available seventy-six units are currently occupied / 97% occupied.

PARK PLACE
GLENBROOK AT OXMOOR

HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT

PROGRESS REPORT No. 100
October 2008

SECTION 2
STATUS REPORTS

D Developer Work in Progress

MGD is currently focused on the following activities:

- i. Phase III Block 'A' Development.
- ii. Coordination with the City of Birmingham, City of Birmingham Parks and Recreation Department, and area neighborhood groups / organizations regarding Marconi Park.
- iii. Property Management services, including marketing, maintenance and coordination/interaction with residents.

Marconi Park

In association with the revitalization program, enhancements to this green space had been envisioned during the project Master Plan phase. Whether these enhancements resulted in an active athletic type park and/or a passive park with quiet green areas throughout, this resultant has been discussed via various developer initiatives and non-profit concerns working on behalf of the Developer.

At present, the Property Management Co. has been working with the City Parks Department to have curfew signs installed, in attempts to curtail after hours activities at the park. The Property Management Co. has been also working with the City Parks Department regarding upgrades to shelters and picnic areas in the park.

Regarding long term plans for the Park, The Park Board accepted our request to make a presentation at their October 1st Board meeting. At that time the HABD, Developer and PMT presented an overview of the Metropolitan Gardens HOPE VI Program, the Park Place development and a desire to work with the Park Board to enhance the Marconi Park for the benefit of all potential users.

As suggested by the Park Board, a committee is being established to determine a best future usage and programming for the Park. An initial meeting of this committee is being coordinated by the Park Board and scheduled to be held Nov. 10th.

E Approvals Status

None pending

F Project Related Meetings

October 1

Birmingham Parks & Recreation Park Board Meeting

October 20

HABD Board of Commissioners Meeting:

PARK PLACE
GLENBROOK AT OXMOOR

HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT

PROGRESS REPORT No. 100
October 2008

SECTION 3
STATUS REPORTS

G Document Submissions and Notices

- o September Progress Report submitted to HABD by PMT.
- o Phase III – Certified Payrolls

H Key Project Issues

- i. Home Ownership Units/Program
- ii. Block 'A' & Block 'B' North conceptual design coordination.
- iii. Community Center Programming Coordination
- iv. Marconi Park Planning Process w/ City of Birmingham and Community Neighbors
- v. Clarification of and receipt from the City of Birmingham, remaining financial commitments towards the infrastructure implementation.
- vi. HOPE VI Grant closure process.

III. GLENBROOK AT OXMOOR - PROJECT PROGRESS OVERVIEW

October 2008

I. Off-Site Development - Project Progress Overview

The RFP was released and forwarded to potential proposers, September 8, 2004, with the Pre-proposal Conference, held on September 23rd. Ten proposer entities were represented at this meeting. One proposal was received on September 30, 2004, from Pennrose Properties, LLC/Formation Methods, LLC (P/FM). The Master Development Agreement was executed on September 13, 2005.

The Developer did submit an 'out-of-cycle' tax credit application to the AHFA in early 2007. Based upon preliminary feedback from the AHFA, the application was withdrawn. In September 2007, the Developer submitted an enhanced application in advance of the October AHFA Board meeting. The AHFA Board approved the application for funding at the October 10th Board meeting.

A resolution was approved by the HABD Board of Commissioners to proceed with the Oxmoor Phase I closing. The closing occurred on June 11th, and the contractor was issued a Notice to Proceed and construction services have commenced.

Regarding the Phase II AHFA tax credit application, the AHFA Board denied award of tax credits at the June 17th Board meeting for this cycle of credits. The Developer has submitted an out-of-cycle application for tax credits and has been again denied tax credits for this development phase.

A Approvals Status

None pending

PARK PLACE
GLENBROOK AT OXMOOR

HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT

PROGRESS REPORT No. 100
October 2008

SECTION 3
STATUS REPORTS

B Project Construction Progress

i. Phase I - New Rental Units Construction;

- 1. Construction Progress** – The project contains six rental unit buildings and a management building. The project is 36% complete, NTP issued June 15, 2008, 357 day construction services contract.

General Note:

Most of the rental unit buildings are of a split level design to correspond with the site grading. The buildings are three level slab-on-grade buildings, but along the long axis, the buildings are shifted to have half of the building a level lower than the other half of the building, thus the buildings have a lower slab to be poured and an upper slab to be poured.

Building 1

Interior structural framing, framing for the roof including roof deck and exterior sheathing have been installed.

Building 2

Framing for the lower level floors have been installed.

Building 3

Underground utilities and the building pads for the lower levels have been installed.

Building 4

Framing for the lower level floors have been installed.

Building 5

The building slabs for both of the lower levels have been poured.

Management Building

Framing for the building as well as roofing felt installations have been completed. Exterior sheathing and finish siding, window installations and the exterior brick elements have been installed.

2. Payment Applications:

GAO – Payment Application 5

PARK PLACE
GLENBROOK AT OXMOOR

HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT

PROGRESS REPORT No. 100
October 2008

SECTION 3
STATUS REPORTS

C Project Related Meetings

October 14

Oxmoor – Bi-Weekly Construction Status Meeting

October 20

HABD Board of Commissioners Meeting:

October 28

Oxmoor – Bi-Weekly Construction Status Meeting

D Document Submissions and Notices

GAO – Payment Application 5

GAO – Certified Payrolls

E Key Project Issues

i. Phase I - AHFA Tax Credit Award resubmissions

ii. Phase I – Construction Services

PARK PLACE
GLENBROOK AT OXMOOR

HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT

PROGRESS REPORT No. 100
October 2008

SECTION 4
STATUS REPORTS

IV. GRANT PROGRAM FINANCIAL STATUS

The PMT, Project Accountant, Dennis Mobley, continues to monitor the overall project financial status through HABD Finance Department. To date expenditures are in compliance with Approved Predevelopment Budget expectations for Relocation, HABD Administration, Program Management fees and MGD costs including: Demolition, Infrastructure, MGD project management, Pre-Development Loan Agreement pertaining to Third Party Costs and Advance against Developer Fees.

- o GAO – Payment Application 5

SECTION 5
APPENDIX

- o SITE; UPDATE PHOTOS

- o IMS WEEKLY REPORT; PARK PLACE PHASE I, 27 October 2008

- o IMS WEEKLY REPORT; PARK PLACE PHASE II, 27 October 2008

- o IMS WEEKLY REPORT; PARK PLACE PHASE III, 27 October 2008

- o OFF-SITE DEVELOPMENT – OXMOOR; PROJECT UPDATE, dated November 10, 2008

- o KEY PROJECT ACTIVITIES SCHEDULE, updated to 30 October 2008.

- o 60-DAY WORK IN PROGRESS SCHEDULE, updated to 30 October 2008.