

HOUSING AUTHORITY of the BIRMINGHAM DISTRICT

METROPOLITAN GARDENS
HOPE VI GRANT PROGRAM

PROGRESS REPORT
January 2006

Program Managers _____

BOULEVARD GROUP INC.

484 Boulevard SE
Atlanta, GA. 30312

Tel. 404.622.7879
fax 404.622.9395

2323 – 1st Avenue North
Birmingham AL 35203

Tel. 205.327.2702
fax 205.327.2704

February 10, 2006

PARK PLACE DOWNTOWN NORTHWEST

HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT

PROGRESS REPORT No. 66
January 2006

TABLE OF CONTENTS

SECTION 1

Park Place Status Reports

- I. Home Ownership Program
- II. Park Place - Project Progress Overview
 - A Demolition Project
 - i. Phase 1 Demolition and Phase 2a Demolition
 - ii. Demolition of Block 'A'
 - B Project Construction Progress
 - i. Infrastructure-Street Improvements Project-Sanitary Sewer Project
 - ii. Infrastructure-Street Improvements Project-Sanitary Sewer Project (Phase II)
 - iii. Phase I New Rental Units Construction
 - iv. Phase II New Rental Units Construction
 - v. Phase 1 Site Remediation Project Blocks B south, C, F west
 - vi. Phase 2 Site Remediation Project Blocks D, E, F east
 - vii. MBE/DBE and Section 3 Participation
 - C Property Management Recap
 - D Phase 3 Design Development and Construction Documents
 - E Developer Work in Progress
 - F Approvals Status
 - G Project Related Meetings
 - H Document Submissions and Notices
 - I Schedule Review
 - J Key Project Issues

SECTION 2

Downtown Northwest Status Reports

- I. Downtown Northwest - Project Progress Overview
 - A Project Related Meetings
 - B Document Submissions and Notices
 - C Key Project Issues

SECTION 3

Grant Program Financial Statuses - Status Reports

SECTION 4

Appendix

PARK PLACE DOWNTOWN NORTHWEST

HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT

PROGRESS REPORT No. 66
January 2006

SECTION 1 STATUS REPORTS

I. HOME OWNERSHIP PROGRAM

January 2006

ReMax scope of services contract, to locate and identify other potential properties for homeownership sites/acquisition, has been executed.

In Mason City, additional property appraisals have been clarified and the HABD, has been continuing to make offers to homeowners, and identifying additional properties for acquisition. To date three properties have been acquired.

In Southhampton, the contractor has been issued a notice to proceed on the construction of nine homes, in association with the HABD lease/purchase program. Excavation work is ninety percent complete and construction of associated retaining walls is proceeding.

The HABD Home Ownership program is continuing. The staff is working to solicit for additional persons for the program.

II. PARK PLACE - PROJECT PROGRESS OVERVIEW

January 2006

A Demolition Project

- i. **Phase 1 Demolition and Phase 2A Demolition**, Blocks B, C, D, E, F work is complete and Close-out and final payments have been processed.
- ii. **Demolition of Block 'A'** is complete. Close-out and final payments have yet to be processed.
 1. **Payment Applications:**
None submitted.

B Project Construction Progress

- i. **Infrastructure-Street Improvements Project-Sanitary Sewer Project:**
The first phase of the Infrastructure improvements has been completed.

The as-built drawings are being prepared prior to close out of this phase.

- ii. **Infrastructure-Street Improvements Project-Sanitary Sewer Project (Phase II):**
The procurement process for a contractor to provide services was held during May, with Dunn Construction Company, being issued a Notice to Proceed, effective May 31, 2005.

During this reporting period, Dunn installed binder and finish coats for Green streets and parking lots in various locations, they also installed landscape and hardscape (benches and trash containers) items throughout the area, not impacted by the on-going housing units construction.

PARK PLACE
DOWNTOWN NORTHWEST

HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT

PROGRESS REPORT No. 66
January 2006

SECTION 1
STATUS REPORTS

1. **Payment Applications:**
None submitted.

iii. **Phase I - New Rental Units Construction;**

1. **Construction Progress** – Approximately 99% complete, based on the total construction contract value;

Block 'B' - South

- 100% Complete

Block 'C' - North

- 100% Complete

Block 'C' - South

- 100% Complete

Block 'F' - West

- 100% Complete

2. **Payment Applications:**
None Submitted

iv. **Phase II - New Rental Units Construction;**

1. **Construction Progress** – Approximately 43% complete, based on the total construction contract value;

Block 'D'

Building 10 (Type 3C)

- Rough Carpentry – 80%
- Plumbing & Hot Water (underground work) – 20%
- Air Conditioning – 42%
- Electrical – 16%

Building 11 (Type 04)

- Rough Carpentry – 95%
- Plumbing & Hot Water (underground work) – 20%
- Air Conditioning – 37%
- Electrical - 10%

Building 12 (Type 3C)

- Rough Carpentry – 65%
- Plumbing & Hot Water (underground work) – 20%
- Air Conditioning – 42%
- Electrical – 16%

Building 13 (Type 3C)

- Concrete Work – 81%
- Rough Carpentry – 35%
- Plumbing & Hot Water (underground work) – 20%
- Air Conditioning – 42%
- Electrical – 16%

PARK PLACE DOWNTOWN NORTHWEST

HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT

PROGRESS REPORT No. 66
January 2006

SECTION 1 STATUS REPORTS

Building 14 (Type 3C)

- Rough Carpentry – 35%
- Plumbing & Hot Water (underground work) – 20%
- Air Conditioning – 42%
- Electrical – 16%

Building 15 (Type 08)

- Rough Carpentry – 80%
- Plumbing & Hot Water (underground work) – 20%
- Air Conditioning – 55%
- Electrical – 16%

Building 16 (Type 04)

- Rough Carpentry – 75%
- Plumbing & Hot Water (underground work) – 20%
- Air Conditioning – 37%
- Electrical – 10%

Block 'E'

Building 04 (Type 03)

- Finish Carpentry – 62%
- Doors – 29%
- Drywall – 15%

- Plumbing & Hot Water – 75%
- Air Conditioning – 90%
- Electrical – 75%

Building 05 (Type 06)

- Finish Carpentry – 71%
- Roofing – 90%
- Drywall – 15%

- Plumbing & Hot Water – 75%
- Air Conditioning – 45%
- Electrical – 35%

Building 06 (Type 3A)

- Rough Carpentry – 100%
- Finish Carpentry – 64%
- Roofing – 95%
- Doors – 15%
- Windows – 100%

- Plumbing & Hot Water – 75%
- Air Conditioning – 47%
- Electrical – 75%

Building 07 (Type 3A)

- Rough Carpentry – 90%
- Finish Carpentry – 64%
- Roofing – 65%
- Windows – 100%

- Plumbing & Hot Water – 56%
- Electrical – 30%

Building 08 (Type 04)

- Finish Carpentry – 80%
- Doors – 31%
- Drywall – 15%

- Plumbing & Hot Water – 75%
- Air Conditioning – 75%
- Electrical – 75%

PARK PLACE DOWNTOWN NORTHWEST

HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT

PROGRESS REPORT No. 66
January 2006

SECTION 1 STATUS REPORTS

Building 09 (Type 04)

- Rough Carpentry – 100%
- Finish Carpentry – 65%
- Roofing – 35%
- Windows – 80%
- Plumbing & Hot Water – 45%
- Air Conditioning – 37%
- Electrical – 10%

Block 'F' - East

Building 1 (Type 3C)

- Finish Carpentry – 70%
- Masonry – 80%
- Drywall – 100%
- Doors – 81%
- Painting & Decorating – 10%
- Plumbing & Hot Water – 75%
- Air Conditioning – 90%
- Electrical – 75%

Building 2 (Type 3)

- Finish Carpentry – 73%
- Masonry – 65%
- Drywall – 100%
- Doors – 34%
- Plumbing & Hot Water – 75%
- Air Conditioning – 90%
- Electrical – 75%

Building 3 (Type 3C)

- Finish Carpentry – 65%
- Drywall – 65%
- Doors – 31%
- Plumbing & Hot Water – 75%
- Air Conditioning – 90%
- Electrical – 75%

2. Payment Applications:

Phase II – Housing Pay Application No. 10

v. Phase 1 Site Remediation Project Blocks B south, C, F west

Funds for the Site Preparation Project are included within the HABD Capital Funds commitment for Demolition - Site Preparation pursuant to the Master Developer Agreement, Exhibit D. The project contract is a GMP construction contract in the amount of \$680,000.00 for construction plus MGD construction management fees. Construction services have been completed.

vi. Phase 2 Site Remediation Project Blocks D, E, F east

Site Remediation services related to the Phase 2 development has been completed. The project contract was a GMP construction contract in the amount of \$ 1,084,000.00 for construction plus MGD construction management fees. Construction services have been completed.

PARK PLACE
DOWNTOWN NORTHWEST

**HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT**

**PROGRESS REPORT No. 66
January 2006**

SECTION 1
STATUS REPORTS

vii. MBE/DBE and Section 3 Participation

The following is a breakdown of MBE/DBE/Section 3 company's participation in the various active project segments. The contractor will be updating this information to the HABD on a quarterly basis.

	<u>Participating Companies</u>	<u>% of Total Contract Value</u>
Phase II Infrastructure Construction Services		
MBE Entities	67%	28.4%
Section 3 Entities	0%	0%
Local Companies	100%	100%
Housing Construction Services – Phase II		
MBE Entities	13%	13%
Section 3 Entities	9%	9%
Local Companies	N/A%	N/A%

C Property Management Recap

The Property Manager reports that speculative traffic/activity continues to be strong. In excess of one hundred persons either called or visited the property during the month. Upon issuance of the PTO (Permission To Occupy) certification from the HUD inspector, the keys to the units are released to the property manager from the contractor. All of the phase I, one hundred ninety-seven units have been released to the property manager.

Buildings acquired from the contractor;

 Phase I: Buildings 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17 & Leasing Center

 Phase II: First building/units availability is April 2006.

Occupied Units: One hundred ninety, of the one hundred ninety-seven units are currently occupied (96% occupied).

 Market Rate Units – Sixty-three of the designated seventy.

 Affordable Units – Forty of the designated forty.

 Authority Assisted Units – Eighty-seven of the designated eighty-seven.

Applications Pending/Renewals

 Market Rate Units – Four/Five

 (w/ no additional applicants currently on Waiting List)

 Affordable Units – None/Two

 (w/ an additional fifteen applicants on the Waiting List)

 Authority Assisted Units – None/Six

 (w/ an additional one hundred ten applicants on the Site Based Waiting List)

The Property Manager advertised and accepted applications for the site based waiting list. Over 1700 pre-applications were distributed during the three day application period.

PARK PLACE DOWNTOWN NORTHWEST

HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT

PROGRESS REPORT No. 66
January 2006

SECTION 1 STATUS REPORTS

The following are Marketing/Leasing Goals and initiatives established by the Property Manager:

- o 100% occupancy by 1/31/2006
- o Marketing Flyers have been sent to the Jefferson County Sheriff's Department and the Birmingham City Police North Precinct advertising the specials we are running for the month of January.
- o "Sweetest Deal In Town" flyers constructed and distributed to businesses in the downtown area and UAB.
- o Increased marketing at various local businesses (UAB, AmSouth Bank, Regions Bank etc.) through flyers and hand-outs and implementation of marketing efforts as outlined in the marketing plan derived by Pat Thomas.
- o Open House/Gala event is in the planning process in order to improve community image and awareness. This event will serve as a "kick-off" event for the pre-leasing of Phase II units.

D Phase 3 Design Development and Construction Documents

The development of financial and design strategies towards implementation of the Block 'A' and Block 'B' North revitalization's are currently being modified by the Development team. The Development team has procured an Architect to assist in their planning process and a pre-development budget from the developer is expected to be submitted. The Development team is resolving issues related to the Phase I & Phase II of the Development prior to proceeding with Phase III.

E Developer Work in Progress

MGD is currently focused on the following activities:

- i. Close-out of Phase I, Building Construction Project.
- ii. Phase II, Infrastructure Project Construction services.
- iii. Phase II, Building Construction Project.
- iv. Phase III Block 'A' & Block 'B' North Development.
- v. Coordination with City of Birmingham Parks and Recreation Department, and vicinity entities regarding Marconi Park.
- vi. Property Management services, including marketing, maintenance and coordination/interaction with residents.

F Approvals Status

- i. None Pending Currently

G Project Related Meetings

January 3

Infrastructure Services Update Meeting: HABD / MGD / Contractor / Architect / PMT

January 4

Owner Architect Contractor (OAC) Update Meeting: HABD / MGD / Contractor / Architect / PMT

Weekly Progress Review Meeting: MGD / PMT

January 9

Weekly Progress Review Meeting: MGD / PMT

PARK PLACE
DOWNTOWN NORTHWEST

**HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT**

**PROGRESS REPORT No. 66
January 2006**

**SECTION 1
STATUS REPORTS**

January 11

HABD Progress Review Meeting: HABD Executive / HABD Specialists / MGD / PMT

January 17

Owner Architect Contractor (OAC) Update Meeting: HABD / MGD / Contractor / Architect / PMT

Weekly Progress Review Meeting: MGD / PMT

January 19

Phase III – Tax Credit Conference Call Coordination: HABD / MGD / PMT

January 23

HOPE VI Projects Executives Update Meeting: HABD / PMT

HABD Board of Commissioners Meeting: HABD / PMT

January 25

Phase III Closing, Coordination Meeting: MGD / PMT

HABD Progress Review Meeting: HABD Executive / HABD Specialists / MGD / PMT

Project Monthly Executive's Meeting: HABD / MGD / PMT

H Document Submissions and Notices

- o December Progress Report submitted to HABD by PMT.
- o Park Place Pay Applications
 - Phase II – Housing Pay Application No. 10

I Schedule Review

- o Phase II – Infrastructure Improvements
- o Phase 2 – Housing Units Construction

J Key Project Issues

- i. Phase 2 Infrastructure Project –Construction Services Phase.
- ii. Phase 2 Housing Units Project –Construction Services Phase.
- iii. Home Ownership Program
- iv. Block 'A' & Block 'B' North conceptual design coordination.

PARK PLACE
DOWNTOWN NORTHWEST

HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT

PROGRESS REPORT No. 66
January 2006

SECTION 2
STATUS REPORTS

III. DOWNTOWN NORTHWEST - PROJECT PROGRESS OVERVIEW

January 2006

I. Downtown Northwest - Project Progress Overview

The RFP was released and forwarded to potential proposers, September 8th 2004 with the Pre-proposal Conference, held on September 23rd. Ten proposer entities were represented at this meeting. One proposal was received on September 30, 2004, from Pennrose Properties, LLC/Formation Methods, LLC (P/FM). The Master Development Agreement was executed on September 13, 2005.

The Developer is currently refining the Project Master Plan, identifying parcels for acquisition; coordinating with the City their possible assistance to acquire parcels and participation in this project, prioritizing parcels based on an implementation schedule and anticipated cost to acquire. P/FM is also preparing a project budget, schedule and phasing plan.

The Developer is also researching additional site opportunities. City coordination efforts are not proceeding as swiftly as planned, therefore the consideration of other sites is being studied.

A Project Related Meetings

January 18

Project Planning Session/Conference Call: HABD / P-FM / PMT

January 23

HABD Board of Commissioners Meeting: HABD / PMT

January 25

HABD Progress Review Meeting: HABD Executive / HABD Specialists / MGD / PMT

Project Monthly Executive's Meeting: HABD / PFM / PMT

B Document Submissions and Notices

- o None submitted

C Key Project Issues

- i. Project Budget
- ii. Acquisition Plan / Land Acquisitions
- iii. Development Plan
- iv. Amended Revitalization Plan

PARK PLACE
DOWNTOWN NORTHWEST

HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT

PROGRESS REPORT No. 66
January 2006

SECTION 3
STATUS REPORTS

IV. GRANT PROGRAM FINANCIAL STATUS

The PMT, Project Accountant, Dennis Mobley, continues to monitor the overall project financial status through HABD Finance Department. To date expenditures are in compliance with Approved Predevelopment Budget expectations for Relocation, HABD Administration, Program Management fees and MGD costs including: Demolition, Infrastructure, MGD project management, Pre-Development Loan Agreement pertaining to Third Party Costs and Advance against Developer Fees.

- Phase II – Housing Pay Application No. 10

PARK PLACE
DOWNTOWN NORTHWEST

**HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT**

**PROGRESS REPORT No. 66
January 2006**

SECTION 4
APPENDIX

- SITE UPDATE PHOTOS.

- KEY PROJECT ACTIVITIES SCHEDULE, 31 January 06.

- 60-DAY WORK IN PROGRESS SCHEDULE, updated to 31 January 06.

- PARK PLACE: PHASE 2 PROJECT IMPLEMENTATION SCHEDULE, updated to 31 January 06.