

HOUSING AUTHORITY of the BIRMINGHAM DISTRICT

METROPOLITAN GARDENS
HOPE VI GRANT PROGRAM

PROGRESS REPORT
March 2007

Program Managers _____

BOULEVARD GROUP INC.

484 Boulevard SE
Atlanta, GA. 30312

Tel. 404.622.7879
fax 404.622.9395

2323 – 1st Avenue North
Birmingham AL 35203

Tel. 205.327.2702
fax 205.327.2704

April 2, 2007

PARK PLACE OFF-SITE DEVELOPMENT

HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT

PROGRESS REPORT No. 81
March 2007

TABLE OF CONTENTS

SECTION 1

Park Place Status Reports

- I. Home Ownership Program
- II. Park Place - Project Progress Overview
 - A Demolition Project
 - i. Phase 1 Demolition and Phase 2a Demolition
 - ii. Demolition of Block 'A'
 - B Project Construction Progress
 - i. Infrastructure-Street Improvements Project-Sanitary Sewer Project
 - ii. Infrastructure-Street Improvements Project-Sanitary Sewer Project (Phase II)
 - iii. Phase I New Rental Units Construction
 - iv. Phase II New Rental Units Construction
 - v. Phase 1 Site Remediation Project Blocks B south, C, F west
 - vi. Phase 2 Site Remediation Project Blocks D, E, F east
 - C Property Management Recap
 - D Phase 3 Design Development and Construction Documents
 - E Developer Work in Progress
 - F Approvals Status
 - G Project Related Meetings
 - H Document Submissions and Notices
 - I Key Project Issues

SECTION 2

Glenbrook At Oxmoor Status Reports

- I. Glenbrook At Oxmoor - Project Progress Overview
 - A Project Related Meetings
 - B Document Submissions and Notices
 - C Key Project Issues

SECTION 3

Grant Program Financial Status - Status Reports

SECTION 4

Appendix

PARK PLACE OFF-SITE DEVELOPMENT

HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT

PROGRESS REPORT No. 81
March 2007

SECTION 1 STATUS REPORTS

I. HOME OWNERSHIP PROGRAM

March 2007

In Mason City, additional property appraisals have been clarified and the HABD has been continuing to make offers to homeowners. An additional ten properties have been identified as potential for acquisition and to date seven properties have been acquired. The HABD has proceeded with the preparation of construction documents for houses on these seven parcels. The Advertisement for construction services for four of these houses was released on February 11th, with five bids received at the March 27th, bid opening. A recommended contractor is planned for presentation to the April HABD Board of commissioners.

In Southhampton, all of the houses have been certified as substantially complete and City of Birmingham Certificates Of Occupancy issued. The contractor has a few minor punch list items to rectify. Two closings have occurred to date and the other closings are pending.

The HABD Home Ownership program is continuing. The staff is working to solicit for additional persons for the program and marketing the houses just recently completed.

II. PARK PLACE - PROJECT PROGRESS OVERVIEW

March 2007

A Demolition Project

- i. **Phase 1 Demolition and Phase 2A Demolition**, Blocks B, C, D, E, F work is complete and Close-out and final payments have been processed.
- ii. **Demolition of Block 'A'** is complete. Close-out and final payments have been processed.

B Project Construction Progress

- i. **Infrastructure-Street Improvements Project-Sanitary Sewer Project:**
The first phase of the Infrastructure improvements has been completed. Close-out and final payments have been processed.
- ii. **Infrastructure-Street Improvements Project-Sanitary Sewer Project (Phase II):**
Dunn Construction Company was procured to provide services and a Notice to Proceed was issued, effective June 31, 2005.

The contractor has completed remaining landscape, pavement striping and sidewalk repairs associated with this contract. All services have been completed but not yet invoiced.

1. Payment Applications:

None submitted during this reporting period.

PARK PLACE
OFF-SITE DEVELOPMENT

HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT

PROGRESS REPORT No. 81
March 2007

SECTION 1
STATUS REPORTS

- iii. **Phase I - New Rental Units Construction;**
 Construction - 100% complete. Close-out and HABD final payments have been processed.
- iv. **Phase II - New Rental Units Construction;**
 - 1. **Construction Progress** – 100% complete, based on the total construction contract value. Payment of the construction retainage funds is pending.
 - 2. **Payment Applications:**
 None submitted during this reporting period.
- v. **Phase 1 Site Remediation Project Blocks B south, C, F west**
Funds for the Site Preparation Project are included within the HABD Capital Funds commitment for Demolition - Site Preparation pursuant to the Master Developer Agreement, Exhibit D. The project contract is a GMP construction contract in the amount of \$680,000.00 for construction plus MGD construction management fees. Construction services have been completed.
- vi. **Phase 2 Site Remediation Project Blocks D, E, F east**
Site Remediation services related to the Phase 2 development has been completed. The project contract was a GMP construction contract in the amount of \$ 1,084,000.00 for construction plus MGD construction management fees. Construction services have been completed.

C Property Management Recap

The Property Manager reports that speculative traffic/activity continues to be strong. In excess of one hundred persons continue to either call or visit the property each month. Upon issuance of the PTO (Permission To Occupy) certification from the HUD inspector, the keys to the units are released to the property manager from the contractor. All of the phase I, one hundred ninety-seven units and phase II, one hundred ninety-eight units have been released to the property manager.

Buildings acquired from the contractor;

Phase I: Buildings 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17 & Leasing Center

Phase II: Buildings 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16.

Occupied Units:

Phase I: One hundred seventy-nine, of the one hundred ninety-seven units are currently occupied (90% occupied).

Phase II: Forty, of the available one hundred ninety-eight are currently occupied (20% occupied). An additional nine applications have approvals pending.

PARK PLACE OFF-SITE DEVELOPMENT

HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT

PROGRESS REPORT No. 81
March 2007

SECTION 1 STATUS REPORTS

D Phase 3 Design Development and Construction Documents

On the northeast quadrant of Block 'B', a seventy-six unit mid-rise for seniors is planned. Construction documents have been forwarded to the City for permit review and issuance of the building permit is pending payment of fees by the contractor. The Rental Term Sheet was submitted to HUD in November and the Evidentiary Documents were submitted in December to HUD for review and approval in advance of an anticipated May closing.

E Developer Work in Progress

MGD is currently focused on the following activities:

- i. Phase I, Final Endorsement coordination with FHA.
- ii. Phase II, Final Endorsement coordination with FHA.
- iii. Phase III Block 'A' & Block 'B' North Development.
- iv. Phase III Closing.
- v. Coordination with City of Birmingham Parks and Recreation Department, and vicinity entities regarding Marconi Park.
- vi. Property Management services, including marketing, maintenance and coordination/interaction with residents.

F Approvals Status

Phase III Rental Term Sheet – Pending
Phase III Evidentiary Documents – Pending

G Project Related Meetings

March 07

Phase III – Closing Coordination Conference Call:
HABD HOPE VI Progress Review Meeting

March 12

HABD Board of Commissioners Meeting:

March 14

Phase III – Closing Coordination Conference Call:

March 21

HABD HOPE VI Progress Review Meeting

H Document Submissions and Notices

- o February Progress Report submitted to HABD by PMT.

I Key Project Issues

- i. Phase 3 Mid-Rise Project – Closing.
- ii. Phase 3 Mid-Rise Project – Construction Services Phase
- iii. Home Ownership Program
- iv. Block 'A' & Block 'B' North conceptual design coordination.
- v. Community Center Programming Coordination
- vi. Marconi Park Planning Process w/ City of Birmingham

PARK PLACE
OFF-SITE DEVELOPMENT

HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT

PROGRESS REPORT No. 81
March 2007

SECTION 2
STATUS REPORTS

III. GLENBROOK AT OXMOOR - PROJECT PROGRESS OVERVIEW

March 2007

I. Off-Site Development - Project Progress Overview

The RFP was released and forwarded to potential proposers, September 8, 2004, with the Pre-proposal Conference, held on September 23rd. Ten proposer entities were represented at this meeting. One proposal was received on September 30, 2004, from Pennrose Properties, LLC/Formation Methods, LLC (P/FM). The Master Development Agreement was executed on September 13, 2005.

The Developer did submit an 'out-of-cycle' tax credit application to the AHFA. Based upon preliminary feedback from the AHFA, Pennrose/Formation Methods has withdrawn the application, planning to resubmit an enhanced application in April 2007.

A Project Related Meetings

March 07

HABD HOPE VI Progress Review Meeting

March 12

HABD Board of Commissioners Meeting:

March 21

HABD HOPE VI Progress Review Meeting

B Document Submissions and Notices

- o None

C Key Project Issues

- i. Project Budget
- ii. AHFA Out-of-Cycle Tax Credit Application
- iii. Development Plan

PARK PLACE
OFF-SITE DEVELOPMENT

HOUSING AUTHORITY
of the BIRMINGHAM DISTRICT

PROGRESS REPORT No. 81
March 2007

SECTION 3
STATUS REPORTS

IV. GRANT PROGRAM FINANCIAL STATUS

The PMT, Project Accountant, Dennis Mobley, continues to monitor the overall project financial status through HABD Finance Department. To date expenditures are in compliance with Approved Predevelopment Budget expectations for Relocation, HABD Administration, Program Management fees and MGD costs including: Demolition, Infrastructure, MGD project management, Pre-Development Loan Agreement pertaining to Third Party Costs and Advance against Developer Fees.

SECTION 4
APPENDIX

- KEY PROJECT ACTIVITIES SCHEDULE, 31 March 2007.

- 60-DAY WORK IN PROGRESS SCHEDULE, updated to 31 March 2007.